



**NY Power
Authority**

NYPA Transmission Plan Update

NYISO ESPWG

May 14, 2024

**Reliability Planning
New York Power Authority**

NYPA Transmission Plan

Project Name	Description	Project Type (Firm/Non-Firm)	Status of System Impact Study (SIS)	Interconnection Queue Number	Status of Article VII	Status of the Project	Proposed In-Service Date (MM/YYYY)
Moses Adirondack Smart Path Reliability Project (Phase-I)	Rebuild 78 miles of both Moses-Adirondack 1&2, built to 345 kV but operated at 230 kV	Firm	Completed	Q#566	Completed	Completed	12/2023
Fraser SVC Control Upgrade	SVC Control system and Relay Upgrades at Fraser 345 kV station/Replacement in Kind	Firm	N/A	N/A	N/A	Completed	03/2024
St. Lawrence Breaker Replacement 115 and 230 kV	Replace Circuit Breakers at St. Lawrence 230 kV and 115 kV yards	Firm	N/A	N/A	N/A	Under Construction	12/2025
Massena Live-Tank Breaker Replacement	Replacement of breakers at the Massena 765 kV substation	Firm	N/A	N/A	N/A	Under Construction	12/2025

NYPA Transmission Plan - Continued

Project Name	Description	Project Type (Firm/Non-Firm)	Status of System Impact Study (SIS)	Interconnection Queue Number	Status of Article VII	Status of the Project	Proposed In-Service Date (MM/YYYY)
Niagara 345/230 kV Transformer AT-3 Replacement	Replacement in Kind	Firm	N/A	N/A	N/A	Completed	01/2024
St. Lawrence 230/115 KV AT-2 Replacement	Replacement in kind	Firm	N/A	N/A	N/A	Under Construction	05/2024
Plattsburgh 230/115 kV AT-1 Replacement	Replacement in Kind	Firm	N/A	N/A	N/A	Under Construction	10/2024
Marcy 765/345 kV Breaker Replacement	Replacement in Kind	Firm	N/A	N/A	N/A	Under Construction	12/2025
Plattsburgh 115 kV Breaker Replacement	Replacement in Kind	Firm	N/A	N/A	N/A	Under Construction	12/2028
Willis 230/115 kV Breaker Replacement	Replacement in Kind	Firm	N/A	N/A	N/A	Under Construction	12/2028
Niagara 345/230 kV Transformer AT-5 Replacement	Replacement in Kind	Non-Firm	N/A	N/A	N/A	Planned	12/2024
St. Lawrence 230/115 KV AT-1 Replacement	Replacement in kind	Non-Firm	N/A	N/A	N/A	Planned	07/2025
Astoria Annex 345 kV Shunt Reactors Replacement	Replacement in Kind	Non-Firm	N/A	N/A	N/A	Planned	12/2027



NYPA Transmission Plan - Continued

Project Name	Description	Project Type (Firm/Non-Firm)	Status of System Impact Study (SIS)	Interconnection Queue number	Status of Article VII	Status of the Project	Proposed In-Service Date (MM/YYYY)
Q#580 – WNY STAMP Project	Load Interconnection (New 345 kV Substation and loop in two existing NYPA 345 kV lines DH1, DH2)	Firm	Completed	Q#580	N/A	-	03/2025
Moses - Reynolds line back to service to supply Load	Load Interconnection Place MR3 115 kV line back in service	Firm	Completed	Q#979	N/A	-	06/2025

The NYPA Transmission Plan and Design Criteria for Developer Connection to the NYPA Transmission System are posted here:

<https://www.nypa.gov/power/transmission/regulatory-and-permitting>