

NYISO Initial Planning Process  
Timeline

**Attachment C**

ID	Task Name	Finish	02				Half 1, 2003					Half 2, 2003				Half 1, 2004					Half						
			Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		Mar	Apr	May	Jun	Jul	
1	<b>Initial Planning Process</b>	Wed 6/30/04																									
2	<b>Initial Assessment Report</b>	Wed 6/30/04																									
3	Develop Report	Fri 3/26/04																									
4	Committee Review (TPAS/ESPWG)	Wed 4/28/04																									
5	Committee Vote (OC/MC)	Tue 6/1/04																									
6	BOD Acceptance	Wed 6/30/04																									
7	<b>Load and Capacity Data Book</b>	Thu 7/3/03																									
8	<b>Identify Qualifying Interconnection Projects</b>	Thu 2/27/03																									
9	<b>Meetings with TO's &amp; Neighboring CA's</b>	Thu 4/1/04																									
10	<b>Meetings with Stakeholder Groups</b>	Thu 4/1/04																									
11	<b>Review Operational Assessments</b>	Thu 4/1/04																									
12	<b>Issue Identification, Eg:</b>	Thu 4/1/04																									
13	Fuel Diversity	Thu 4/1/04																									
14	Wind Integration	Thu 4/1/04																									
15	Environmental Regulations	Thu 4/1/04																									
16	Etc	Thu 4/1/04																									
17	<b>Transmission Adequacy Assessments:</b>	Fri 12/19/03																									
18	ATR	Fri 12/19/03																									
19	ATRA	Fri 12/19/03																									
20	<b>Resource Adequacy Assessment</b>	Fri 3/19/04																									
21	<b>Develop Historical Congestion Analysis</b>	Fri 3/19/04																									
22	<b>Needs Assessment</b>	Fri 3/19/04																									
23	<b>Scenario Analysis</b>	Fri 3/19/04																									

Project: Ini_plan_proc1 Date: Thu 9/4/03	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	