

NYISO Issues/Concepts Management List

OPEN issues/concepts for 2001: sorted by GROUP

Issue No	Reg	Env	Committee	Source Reference	Description	FERC Date	Issue Due Date	NYISO Project Number	Project Life Cycle Stage	Status	01?	Priority	Project Sponsor	Project Manager
Group 02 Modeling Improvements														
E38	<input type="checkbox"/>	<input type="checkbox"/>	BIC	BIC List 1999-11-04 C.c	ISO modify SCD to allow separate start-up bids for GTs	N/A	2001	8.3.1	Specification	Will determine if any modification to SCD are practical and describe options for evaluation by ISO & MP. Moved to 2001	<input checked="" type="checkbox"/>	H	Thompson	Thompson
Group 03 BME/SCD Issues														
A40	<input type="checkbox"/>	<input type="checkbox"/>	NA	TIE	BME v/s RT Scheduling and prices. Moderate consequences of inconsistency between RT & BME. See J. Reese 1/18/00 email.	N/A	11/1/00	A022	Specification	In Design. Under review. Developing facts and action options for addressing price differences between BME and SCD. 7/7/00 email from Scheidrich references need to use benchmark process to determine effectiveness of changes designed to reduce HA-RT price differences. Task ID 10/1/00. Implementation Undefined.	<input checked="" type="checkbox"/>	H	Thompson	Thompson
F34	<input type="checkbox"/>	<input type="checkbox"/>	NA		Resolve the constraint differences between SCUC/BME/SCD		11/1/00	A016	Planning	06/26/00 Added to proj list	<input checked="" type="checkbox"/>	H	Calimano	RMT/RG
Group 04 Internet-Based tools														
A42	<input type="checkbox"/>	<input type="checkbox"/>	NA	IS	Internet Based ICAP Tools			8.14	Concept	3/27 project logged	<input checked="" type="checkbox"/>	L	Thompson	Hickey
E39	<input type="checkbox"/>	<input type="checkbox"/>	BIC	BIC List 1999-11-04 C.d	ISO provide internet software to support information exchange with Market Participants independent of MIS (for auctions, load forecast methodologies, ICAP..)	N/A			Concept	TBD	<input checked="" type="checkbox"/>	M	Thompson	NA
Group 05 Trading Hubs														
A22	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	TIE	ISO Hubs implementation	N/A	11/1/00	A025	Specification	Conceptual design. Tariff changes. 2/29/00 response to MP input due.	<input checked="" type="checkbox"/>	H	Thompson	Thompson
E24	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	BIC List 1999-11-04 BV.a	BIC examine potential creation of trading hubs. LBMP software not flexible enough to accommodate variety of transactions generators, marketers, & loads may want. Put to Hubs	N/A	11/1/00	A025	Specification	Under review by MSWG. No priority or date. Needs STRAWMAN developed. 4/12 changed name on Gantt to "Virtual gen and Load Bidding"	<input checked="" type="checkbox"/>	H	Thompson	Thompson
Group 06 Nodal Pricing														
A36	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC	Establish plan to move to Nodal Pricing (State Estimation integration)	N/A	10/2/00	7.1.6	Specification	Development of issues list and implementation options to begin 6/1/00 and be completed by 9/1/00. 5/15 project postponed	<input checked="" type="checkbox"/>	L	Thompson	Thompson
Group 07 ICAP														
E13	<input checked="" type="checkbox"/>	<input type="checkbox"/>	MC	BIC List 1999-11-04 BI.a	BIC consider & develop proposals to revise ICAP market & auction rules. Resolution of accreditation for ICAP suppliers.	Initiate process by 11/15/99; file by 1/07/00	12/29/00	1.1	Implementation	In progress. Stage II February filing. 3/15 status check OK.	<input checked="" type="checkbox"/>	H	Adams	Desell
E14	<input checked="" type="checkbox"/>	<input type="checkbox"/>	OC	BIC List 1999-11-04 BI.a	BIC address impacts of any proposed locational ICAP requirements on markets & propose mitigation measures - if OC proposes.	Before implementation		1.1.5.2	Implementation	In February filing	<input checked="" type="checkbox"/>	H	Adams	ICAP WG

NYISO Issues/Concepts Management List

OPEN issues/concepts for 2001: sorted by GROUP

Issue No	Reg	Env	Committee	Source Reference	Description	FERC Date	Issue Due Date	NYISO Project Number	Project Life Cycle Stage	Status	01?	Priority	Project Sponsor	Project Manager
Group 08 Transmission Bidding														
B07	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC Order ER97-1523-000 1999-01-27 pg 42, 43 & (L) pg 78	ISO study feasibility & cost for SW changes & tariff to accom transmission bidding in consultation with stakeholders & report to FERC.	6 mo. from commence-			Concept	Filing extension. 6/21/00 - Thmpson agreed to be PM, confirm buy in. Original date was 5/18/00.	<input checked="" type="checkbox"/>	H	Thompson	Thompson
Group 09 Ancillary Service Markets														
B13	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC Order ER97-1523-000 1999-01-27 pg 48-49, 73	ISO evaluate option of using external resources for regulation & spinning reserve, include evaluation & recommendations in report on ancillary services markets (see next)	W/in 15 mo. of ops, on 1st 12 mo of operation	2/28/01	10.3	Concept	To be assigned to Reserves Task Force with Budd Action	<input checked="" type="checkbox"/>	L	Calimano	Castle
B14	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC Order ER97-1523-000 1999-01-27 pg 49, 73	ISO submit evaluation of ancillary services markets	W/in 15 mo. of ops, on 1st 12 mo of operation	2/28/01	10.3	Concept	Monthly BOD reports	<input checked="" type="checkbox"/>	L	Raqoqna	Savitt
C02	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	Joint Offer Of Settlement ER97-15 1999-11-17 pg 4-6	ISO make informational filing describing operation of TSC formula in Attachment H of OATT - file with evaluation of ancillary service markets	After 15 mo. of ISO operation, on 1st 12 mo of ope	2/16/01	10.3	Concept	This will be based on the first 12 months of operation, so will not start until after 11/00.	<input checked="" type="checkbox"/>	L	Raqoqna	Mackles
E06	<input checked="" type="checkbox"/>	<input type="checkbox"/>	MC	MC List 1999-11-04 BIV.a	MC prepare 1st year market evaluation report(MC list refers to 7/28/99 Order - think is error)	W/in 15 mo. of ops, on 1st 12 mo of operation	2/16/01		Concept	TBD	<input checked="" type="checkbox"/>	L	Raqoqna	Savitt
E15	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	BIC List 1999-11-04 BIII.a	BIC prepare an evaluation of ancillary service markets, collaborate with OC.	W/in 15 mo. of ops, on 1st 12 mo of operation	2/16/01	10.3	Concept	TBD	<input checked="" type="checkbox"/>	L	Raqoqna	Savitt

NYISO Issues/Concepts Management List

OPEN issues/concepts for 2001: sorted by GROUP

Issue No	Reg	Env	Committee	Source Reference	Description	FERC Date	Issue Due Date	NYISO Project Number	Project Life Cycle Stage	Status	01?	Priority	Project Sponsor	Project Manager
Group 10 TCC Auctions														
B18	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC Order ER97-1523-000 1999-01-27 pg 55	ISO review (with stakeholders) & report on TCC auction timing and whether changes should be made in timing	One year	1/3/01	2.3	Implementation	Initial auction 4/1/00	<input checked="" type="checkbox"/>	H	Adams	Williams
B19	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC Order ER97-1523-000 1999-01-27 pg 56	ISO establish procedures for release of info on who owns TCCs, including secondary market transactions	Procedure in place before 1st auction	12/19/00	2.2	Concept	TBD	<input checked="" type="checkbox"/>	H	Adams	Williams
B21	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC Order ER97-1523-000 1999-01-27 pg 57, 73	ISO include analysis & recommendations for TCC reconfiguration auction (monthly vs 6 mo. outside the auction) in report due one year after operations begin	Within 15 mo. of operation, on 1st 12 mo of operat	2/28/01	10.4	Implementation	TBD	<input checked="" type="checkbox"/>	L	Adams	Williams
B22	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC Order ER97-1523-000 1999-01-27 pg 59, 74	ISO file evaluation of experience under TCC auction mechanism - rounds%/binding prices	Within 15 mo. of operation, on 1st 12 mo of operat	2/28/01	10.5	Concept	TBD	<input checked="" type="checkbox"/>	L	Adams	Williams
B31	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC Order ER97-1523-003 1999-07-29 pg 23	ISO file Transition Period Payments (LTPP), with explanatory material - requires 205 filing	Spring 2000, but can't be done until after 1st TCC	12/29/00	2	Implementation	First auction 4/1/00	<input checked="" type="checkbox"/>	L	Adams	Williams
E27	<input type="checkbox"/>	<input type="checkbox"/>	OC	BIC List 1999-11-04 E.c	BIC, OC, ISO examine ways to prevent/deal with unforeseen Optimal Power Flow unfeasibility in the TCC auction which can't be handled through OATT Attachment M ETCNL reduction technique	N/A			Concept	TBD	<input checked="" type="checkbox"/>	L	Adams	Williams
E40	<input type="checkbox"/>	<input type="checkbox"/>	BIC	BIC List 1999-11-04 C.e	ISO provide new / enhanced Optimal Power Flow optimization model for end-state TCC Auction	N/A		2	Concept	TBD	<input checked="" type="checkbox"/>	M	Adams	Williams
E41	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	BIC List 1999-11-04 E.b	BIC & ISO develop methodology to award transmission expansion TCCs	N/A	11/3/00	2.4	Specification	At BIC	<input checked="" type="checkbox"/>	H	Adams	Williams
Group 11 Off Dispatch														
B36	<input checked="" type="checkbox"/>	<input type="checkbox"/>	OC	FERC Order ER97-1523-003 1999-07-29 pg 42-43	ISO (in consult w/ stakeholders) examine 1) if circumstances in NY merit not paying unscheduled over-gen when other ISOs do, 2) whether same pricing applies to all unscheduled gen, 3) if reliability risks of under-gen are different than risk of over-gen,	One year after ISO begins market operations	8/30/00	6.1	Concept	Discussions	<input checked="" type="checkbox"/>	H	Raoana	Savitt
Group 12 Governance Structure														
D17	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	ISO Agreement 1999-07-02 5.07, pg 43	ISO Board review operation of ISO Committees, in consultation with Committees, file report.	2 years after ISO starts operations	11/16/01	10.8	Concept	Begin Compiling data mid-Aug00. As of 7/11, PM Lampi, Sponsor B. Fernandez	<input checked="" type="checkbox"/>	H	Fernandez	Lampi

NYISO Issues/Concepts Management List

OPEN issues/concepts for 2001: sorted by GROUP

Issue No	Reg	Env	Committee	Source Reference	Description	FERC Date	Issue Due Date	NYISO Project Number	Project Life Cycle Stage	Status	01?	Priority	Project Sponsor	Project Manager
Group 28 Power Flow Competition Report														
D24	<input type="checkbox"/>	<input type="checkbox"/>	NA	ISO Agreeemnt 1999-07-02 18.05, pg 95	ISO publish reports covering power flow & congestion cost info on all NY transmission interfaces (Does not specify where must be published)	Unspecified		4.5	Specification	To be done for TSC auction. As of 6/10 @ scope prep. Project initiated 7/00.	<input checked="" type="checkbox"/>	M	Adams	Lawrence
Group 29 Billing & Accounting Software														
A13	<input type="checkbox"/>	<input type="checkbox"/>	OC	Ops Status Mtg 1999-11-23	Method to provide MWhr data from TO to the gen's	N/A	4/14/00	8.1.2.5	Concept	Discussions at OC	<input checked="" type="checkbox"/>	H	Kinq	Kinq
A33	<input type="checkbox"/>	<input type="checkbox"/>	NA	TIE	Supply actual base points sent to generators with billing detail	N/A		8.1	Concept	Not Started	<input checked="" type="checkbox"/>	M	Thompson	Hickey
Group 31 Real-Time Market Volatility - Demand Side Bidding														
F28	<input type="checkbox"/>	<input type="checkbox"/>	NA		Demand-Side Bidding		12/29/00	A026	Specification	05/15/00 Added to proj list	<input checked="" type="checkbox"/>		Calimano	Adams
Group 37 Generation Expansion Cost Allocation														
B30	<input checked="" type="checkbox"/>	<input type="checkbox"/>	OC	FERC Order ER97-1523-003 1999-07-29 pg 13	ISO & market participants develop guidelines for cost responsibility for new interconnections	Unspec or w/in 30 days of ISO start.	12/1/00	A038	Specification	Six month Extention requested. 3/20 meeting: couldn't address cost allocation w/out resolution of other Interconnection Study process issues. So a new Joint OC/BIC Working Group was formed to address these issues. That group met on 4/4	<input checked="" type="checkbox"/>	H	Adams	Corey
E07	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	OC List 1999-11-04 B.a	OC provide technical support related to allocation of new interconnection cost responsibility.	Unspec or w/in 30 days of ISO start.	12/1/00	A038	Specification	Six month Extention requested. 3/20 meeting: couldn't address cost allocation without resolution of other Interconnection Study process issues. So a new Joint OC/BIC Working Group was formed to address all these issues. That group met on 4/4	<input checked="" type="checkbox"/>	H	Adams	Corey
E25	<input checked="" type="checkbox"/>	<input type="checkbox"/>	OC	BIC List 1999-11-04 D.a	BIC work with OC to develop guidelines for cost responsibility for new interconnections. (Transmission Cost Allocation)	Unspec or w/in 30 days of ISO start.	12/1/00	7.1.5	Specification	Six month Extention requested. 3/20 meeting: couldn't address cost allocation without resolution of other Interconnection Study process issues. So a new Joint OC/BIC Working Group was formed to address all these issues. That group met on 4/4	<input checked="" type="checkbox"/>	H	Adams	Corey
Group 38 Accommodate TCC Unbundling														
A41	<input type="checkbox"/>	<input type="checkbox"/>	NA	BOD	Unbundling of Group GT's		8/31/00	A011	Implementation	Added 3/16/00 Mtg 4/00 with GTs & ConEd Project Spec from mtg. Methodology developed	<input checked="" type="checkbox"/>	H	Thompson	Thompson
Group 40 GT Modeling Improvement														
E50	<input type="checkbox"/>	<input type="checkbox"/>	BIC	Elacqua Memo 2000-04-10	2-Step energy bid model for GTs allowing them to claim a DMNC based on peak output & bid energy commensurate w/ the ISO Tariff		3/16/01	8.3.3	Concept	added to list 4/12/00	<input checked="" type="checkbox"/>	H	Thompson	Thompson

NYISO Issues/Concepts Management List

OPEN issues/concepts for 2001: sorted by GROUP

Issue No	Reg	Env	Committee	Source Reference	Description	FERC Date	Issue Due Date	NYISO Project Number	Project Life Cycle Stage	Status	01?	Priority	Project Sponsor	Project Manager
Group 43 Scheduling and Curtailment Management														
F48	<input type="checkbox"/>	<input type="checkbox"/>	NA		Scheduling and Curtailment Management - establish Regional Task Force to resolve checkout, verification, and curtailment		11/1/00		Planning	06/26/00 Added to proj list	<input checked="" type="checkbox"/>	H		TBD
Group 44 Data Warehousing														
A12	<input type="checkbox"/>	<input type="checkbox"/>	NA	IS and MS	Data Warehousing and Retrieval - for Reporting, Mkt analysis, Billing/billing reconstruct, testing, training, others?	N/A	1/3/01	8.10	Planning	Started design w/ other ISOs & Oracle. Meeting with Oracle was 3/14. Concept was rejected by ISOs. Oracle to reexamine and make new proposal. No date yet.	<input checked="" type="checkbox"/>	L	Thompson	Pfuntner
Group 45 Reserve Issues														
E53	<input type="checkbox"/>	<input type="checkbox"/>	NA	Scheider e-mail 2000-06-16	External 30 M Reserve				Concept	Added 07/07 Note that the NYSRC Rel Rules Subcomm has put a draft rule concerning re-establishing 10 M reserve within 30 min upon occurrence of an event. They have suggested additional reserves or a new market. This may want us to consider a higher priori	<input checked="" type="checkbox"/>	H		TBD
F20	<input type="checkbox"/>	<input type="checkbox"/>	NA	Ops Priority Document 2000-03-27	Expand Rsv and Reg Mkts		2/16/01	11.1	Specification	03/27/00 added to proj list	<input checked="" type="checkbox"/>	H	Calimano	Budd
Group 47 SCUC/BME Enhancement														
F58	<input type="checkbox"/>	<input type="checkbox"/>		Operations Priority Action Items 2000-07-24	SCUC Enhancements - Outline a procedure for extending DAM forward commitment beyond the next day (2-7 days).				Implementation	Requires 6 manmonths of work	<input checked="" type="checkbox"/>		Calimano	Hargrave
Group 48 Operations Priority														
E12	<input type="checkbox"/>	<input type="checkbox"/>	OC	OC List 1999-11-04 D.b	OC examine treatment of resources with outputs in increments of less than 1 MW	N/A	12/29/00		Concept	Not active by OC. May not be practical to do since the minimum measurement is 1 MW. No date on project - Jim should be tracking through BIC if any activity is taking place. 4/5 MC changed priority to H.	<input checked="" type="checkbox"/>	H	Calimano	Castle

NYISO Issues/Concepts Management List

OPEN issues/concepts for 2001: sorted by GROUP

Issue No	Reg	Env	Committee	Source Reference	Description	FERC Date	Issue Due Date	NYISO Project Number	Project Life Cycle Stage	Status	01?	Priority	Project Sponsor	Project Manager
Group 49 Flexible Bidding & Scheduling														
A23	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	TIE	ISO eSchedules implementation: either obtain PJM's eSchedules for NY Implementation or develop own retaining similar look and feel as eSchedules	N/A	Not Defined	A024	Planning	Conceptual design. Tariff changes. Delayed by other priorities. Description expanded per Scheidrich email 7/7	<input checked="" type="checkbox"/>	H	Thompson	King
A43	<input type="checkbox"/>	<input type="checkbox"/>			Virtual Load & Generation Bidding - Make load bidding available to all MPs at current locations and with current processes and procedures; Add the ability to define price caps to virtual load bids; Define and develop mechanisms for MPs to bid virtual gen.		10/1/00		Concept	Once committee endorsement of functional requirements are approved, a virtual load bidding project could begin (due 8/24); Depending on project requirements, virtual load bidding could be available by 10/1; Requirements documents for defining price caps load bids mechanism for bidding virtual generation	<input checked="" type="checkbox"/>		Thompson	Thompson
Group 52 RTO Project														
F77	<input type="checkbox"/>	<input type="checkbox"/>			Transmission Planning & Expansion Process						<input checked="" type="checkbox"/>			
K01	<input type="checkbox"/>	<input type="checkbox"/>	NA		RTO Response to FERC		1/15/01		Implementation	Implementation. Added 7/11/00	<input checked="" type="checkbox"/>	H	Fernandez	Fernandez
Group 56 End State AGC														
A31	<input type="checkbox"/>	<input type="checkbox"/>	NA	IS	End-State AGC Implementation	N/A	10/16/00	A035	Implementation	Functional Spec completed, ABB working. 3/31 demo Tech Discussions completed	<input checked="" type="checkbox"/>	M	Thompson	Rosenthal
Group 58 TTC/ATC Process to Enhance Tracking														
F21	<input type="checkbox"/>	<input type="checkbox"/>	NA	Ops Priority Document 2000-03-27	TTC / ATC Process to enhance tracking		1/4/01	V810.T	Specification	03/27/00 added to proj list. Specification being developed. Work beyond spec not defined.	<input checked="" type="checkbox"/>	H	Calimano	Campoli
Group 62 Dispatch Process Redesign														
E55	<input type="checkbox"/>	<input type="checkbox"/>	BIC		SCD Redevelopment					Project to be defined	<input checked="" type="checkbox"/>			
Group 63 Long-Term Gas Turbine Issue Resolution														
E56	<input type="checkbox"/>	<input type="checkbox"/>	BIC		Long-Term Gas Turbine Issues					Projects to be defined	<input checked="" type="checkbox"/>			
Group 64 Multi-Hour Schedule Changes														
E57	<input type="checkbox"/>	<input type="checkbox"/>	BIC		Multi-hour Schedule Changes					Projects to be defined	<input checked="" type="checkbox"/>			
Group 65 SCD Volatility														
E58	<input type="checkbox"/>	<input type="checkbox"/>	BIC		SCD Volatility					Projects to be determined	<input checked="" type="checkbox"/>			

NYISO Issues/Concepts Management List

OPEN issues/concepts for 2001: sorted by GROUP

Issue No	Req	Env	Committee	Source Reference	Description	FERC Date	Issue Due Date	NYISO Project Number	Project Life Cycle Stage	Status	01?	Priority	Project Sponsor	Project Manager
Group 90 Ungrouped														
B02	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	FERC Order ER97-1523-000 1999-01-27 pg 21	ISO evaluate how marginal losses pricing works in practice & consider (with stakeholders) if there is a better method	Unspec Combined w/ IS monthly rep	2/27/01	10.1	Specification	j. Adams & W. Pfuntner addressing current system. Savitt coordinating. Will begin 6/1/00	<input checked="" type="checkbox"/>	L	Raaoqna	Savitt
B03	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	FERC Order ER97-1523-000 1999-01-27 pg 24 1/12/00 Order	ISO revise funding mechanism to allocate costs for non-transmission services to parties that benefit from those services	Unspecified		9.5	Specification	4/25/00 looking into possibility of getting outside consultant. 8/1/00 Reviewing consultant information. This will probably be a T-Task in VISTA.	<input checked="" type="checkbox"/>	H	Raaoqna	Mackles
B11	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC Order ER97-1523-000 1999-01-27 pg 43-44, 73	ISO study bidding & dispatch under storm watch conditions & provide analysis of present method & possible options	After 1 yr. experience dealing with storm watch co	3/30/01	10.2	Concept	TBD	<input checked="" type="checkbox"/>	L	Calimano	Waldele
B24	<input checked="" type="checkbox"/>	<input type="checkbox"/>	NA	FERC Order ER97-1523-000 1999-01-27 pg 69	ISO Board oversee market monitoring program receive & disseminate advisor's reports	Annually, with 1st not later than 15 mo from star	1/2/01	10.6	Concept	Reporting monthly, no formal plan. Begin review of past years' reporting 01/02/01 w/ attorneys	<input checked="" type="checkbox"/>	L	Raaoqna	Savitt
B32	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	FERC Order ER97-1523-003 1999-07-29 pg 34	ISO report magnitude of minimum generation & start-up costs & explore in report alternative ways to allocate those costs	Within 15 mo. of operation, on 1st 12 mo of operat	2/27/01	10.7	Implementation	To begin 06/01/00	<input checked="" type="checkbox"/>	L	Raaoqna	Savitt
E23	<input type="checkbox"/>	<input type="checkbox"/>	BIC	BIC List 1999-11-04 BIV.h	BIC examine what are critical path items for ISO to accommodate expanding retail access	N/A	8/1/00	8.13	Planning	Will refine task definition w/ BIC by 08/01/00	<input checked="" type="checkbox"/>	L	Thompson	Hickey
E31	<input type="checkbox"/>	<input type="checkbox"/>	MC	MC List 1999-11-04 AIII.a	MC develop ISO Committee procedures & policies for handling confidential information	N/A			Concept	@MC	<input checked="" type="checkbox"/>	M	Raaoqna	Matson
E43	<input type="checkbox"/>	<input type="checkbox"/>	BIC	BIC List 1999-12-16	BIC & ISO review / adjust PAR modeling to match actual operations	N/A			Concept	TBD	<input checked="" type="checkbox"/>	M	Thompson	NA
E44	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BIC	BIC List 1999-12-16	BIC review bid mitigation methodology for in-city units	N/A			Concept	TBD	<input checked="" type="checkbox"/>	M	Raaoqna	NA
E46	<input type="checkbox"/>	<input type="checkbox"/>	BIC	BIC List 1999-12-16	BIC review manuals, esp. MPUG, Trans & Dispatching Oper., Day-Ahead Scheduling, and update	N/A			Concept	To MC for discussion	<input checked="" type="checkbox"/>	H	Kinq	Kinq
E48	<input type="checkbox"/>	<input type="checkbox"/>	NA	NYSEG	Provide details on the over-commitment of 1st week of ISO operations				Concept		<input checked="" type="checkbox"/>	L		NA
E52	<input type="checkbox"/>	<input type="checkbox"/>	BIC	Elacqua Memo 2000-04-10	Implement S&P proposal for BIC addressing Min Gen Bid problems for financial protection	by 2000 summer capability period			Closure	Added to list 4/12. Under review by IS	<input checked="" type="checkbox"/>	H	Thompson	Thompson
E54	<input type="checkbox"/>	<input type="checkbox"/>	BIC	Scheider e-mail 2000-06-16	Use of Multi-hour Block transactions in DAM				Concept	Added to list 7/7. Concept	<input checked="" type="checkbox"/>	H		TBD
F47	<input type="checkbox"/>	<input type="checkbox"/>	NA		BME/SCD Issues - Develop initial plan for increasing scheduling and dispatch software algorithm compatibility		10/31/00	A036	Planning	06/26/00 Added to proj list	<input checked="" type="checkbox"/>	H	Thompson	Hickey
F49	<input type="checkbox"/>	<input type="checkbox"/>			Implement New Simulator				Concept		<input checked="" type="checkbox"/>		Thompson	Thompson