

Status of Class Year and Expedited Deliverability Study

- **Class Year 2021 (CY21)**
 - Please see below for the estimated CY21 Study Timeline

- **Expedited Deliverability Studies (EDS)**
 - EDS 2020-02 completed on August 6, 2021
 - EDS 2021-01 started on September 7, 2021
 - 11 members: 10 in ROS and 1 in Long Island
 - **Analyses completed in January 2022**
 - **EDS 2021-01 Presentation to TPAS/OC in March 2022**

Status of Class Year and Expedited Deliverability Study

Anticipated CY21 Timeline as of **January 2021**

Studies	Analysis	Start Date	Anticipated Completion Date
	Class Year 2021 Start	March 2021	N/A
	Processing of CY Project Data, Deposits, Regulatory Milestone Documentation, and Study Agreements	March 2021	June 2021 Completed
	ATBA Case Development	April 2021	August 2021 Completed
MIS	Part 1 Design studies (LocalSUF) <ul style="list-style-type: none"> Completed - 15 projects Drafts under review - 18 projects Ongoing studies - 21 projects Withdrawals - 1 project 	April 2021	June 2022 In Progress
	Part 2 SUF Identification (Non-LocalSUF) <ul style="list-style-type: none"> ATRA Case Development - Completed Contingency Analysis - Ongoing Short Circuit Analysis - Completed Transfer Analysis - Ongoing NPCCA-10 Test - Ongoing Local Stability Analysis - Completed Transmission Owner Bus Flow Analysis - Ongoing 	July 2021	April 2022 In Progress
	Part 2 SUF Design studies (Cost Estimates for Non-LocalSUF) - Ongoing	September 2021	April 2022 In Progress
DIS	ATRA-D Case Development	July 2021	September 2021 Completed
	Deliverability assessment <ul style="list-style-type: none"> CRIS Transfer 	August 2021	October 2021 Completed

Status of Class Year and Expedited Deliverability Study

Studies	Analysis	Start Date	Anticipated Completion Date
	<ul style="list-style-type: none"> • Highways • Byways • Other Interfaces 		
	<p>SDU identification (whether Deliverability analysis indicates the need for SDUs that would require New Additional SDU Studies)</p>	<p>October 2021</p>	<p>April 2022 In Progress</p>
	<p>Preliminary Deliverability Analysis Presentation to TPAS/OC</p>	<p>December 2021</p>	<p>May 2022 In Progress</p>
	<p>Class Year 2021 Presentation to TPAS/OC</p>	<p>March 2022</p>	<p>July/August 2022 In Progress</p>