

**Status of Class Year 2021, Class Year 2023 and  
Expedited Deliverability Study 2023-01**

- **Class Year 2021 (CY21)**
  - CY21 Additional SDU Studies approved by OC on March 21, 2023.
  - On March 21, 2023 the NYISO sent a notice of initial decision period to CY21 Additional SDU study projects. Each CY21 ASDU project developer was required to provide their decision to the NYISO on or before April 20, 2023.
  - On April 21, 2023 the NYISO sent a notice of initial decision period results for CY21 Additional SDU study projects. As non-acceptance events occurred in the initial decision period for CY21 ASDU Study, a subsequent decision period was required. The NYISO will issue a revised CY21 ASDU study report by May 5, 2023.
  - On May 15, 2023 the NYISO sent a notice of CY21 Additional SDU study completion on May 12, 2023.
  
- **Class Year 2023 (CY23)**
  - CY23 officially started on February 13, 2023.
    - The NYISO received over 100 notices of intent to join CY23.
    - After reviewing the eligibility of each request, NYISO tendered FSAs to all eligible CY23 members in mid-February, triggering the requirement that Developers submit completed FSA forms, required data and deposits.
    - The NYISO has finished validating all 84 projects' FSA data in CY23. All CY23 projects' FSA are fully executed by end of April.
    - CY23 participant list was released on May 5, 2023.
    - CY23 ATBA Base Case series is still under development.
    - CY23 overview and work plan was presented at IPFSWG on May 25, 2023.
  
- **Expedited Deliverability Studies (EDS)**
  - The EDS study (EDS 2023-01) started on February 24, 2023.
    - The NYISO received over 15 requests to join EDS 2023-1.
    - After reviewing the eligibility of each request, NYISO tendered EDS agreements to developers in March.
    - All EDS agreements are fully executed by end of May.

**Status of Class Year 2021, Class Year 2023 and  
Expedited Deliverability Study 2023-01**

Studies	Analysis	Start Date	Anticipated Target Date
MIS	CY23 modeling (power flow, short circuit) base cases – ATBA cases/ATRA cases	March 2023	July – August 2023
	Part 1 Design studies	June - August 2023	March - April 2024
	Transfer limit analysis	August 2023	December 2023
	Short Circuit analysis	August 2023	December 2023
	Applicable local steady state analysis (N-1, N-1-1)	August 2023	January 2024
	Applicable local stability analysis (including NPCC A-10)	August 2023	January 2024
	SUF Identification	August 2023	January 2024
	SUF Design studies	February 2024	April 2024
DIS	ATBA-D, ATRA-D case development	May 2023	August 2023
	Deliverability assessment	August 2023	December 2023
	SDU identification	January 2024	March 2024

**Status of Class Year 2021, Class Year 2023 and  
Expedited Deliverability Study 2023-01**

Milestone	Anticipated Target Date
Complete Part 1 Studies	<b>March - April 2024</b>
Complete Part 2 Studies	<b>April - May 2024</b>
Determination of Applicability of Additional SDU Studies	March 2024
Complete Draft MIS Report	June - July 2024
Complete Draft DIS Report	April 2024
TPAS/IPFSWG CY23 Preliminary DIS draft reports presentation	April - May 2024
OC CY23 Preliminary DIS draft reports presentation	<b>April - May 2024</b>
TPAS/IPFSWG CY23 draft reports presentation	July - August 2024
OC CY23 draft reports presentation	<b>July - August 2024</b>